TIME EXTENSION PROPOSAL

Sl.No	Item	Description	Remarks
1	Name of the Work	Development of Burrial ground in ward No.13, C Catogary Part -2	
2	Estimate Cost	89.50 Lakhs	
3	Work Code	P-0485	
4	Job Code	013-18-000093	
5	A.S No.	BBMP/EE/PD/AS/03/2018-19, Date:03-08-2018	
6	T.S No	CE/DZ//TS/19/2018-19, Date:13-08-2018	
7	Work Order/Agreement No	EE/PD/WO/00004/2018-19, Date:11-09-2018	
8	Tender Premium	S.R	
9	Stipulated Time for completion of Work	180	
10	Targeted Monthly progress	–	
11	Progrees Achived Till date	–	
12	Reasons for Delay	ಸದರಿ ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸುವಲ್ಲಿ ಮುಳ್ಳುತಂತಿ ಹಾಕುವುದನ್ನು ವಿಳಂಭ ಮಾಡಿರುತ್ತಾರೆ. ಆದ್ದರಿಂದ ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಲು 143 ದಿನಗಳು ವಿಳಂಬವಾಗಿರುತ್ತದೆ ಸದರಿ ರವರಿಗೆ ದಂಡಸಹಿತ ಕಾಲಾವಧಿ ವಿಸ್ತರಣೆ ಮಾಡಬಹುದಾಗಿರುತ್ತದೆ.	
13	Time Extension Requested	143 ದಿನಗಳು	
14	Assistant Executive Engineer's Recommendation	Recommended.	
15	Executive Engineer's Recommendation	ಕಾಲಾವಧಿ ವಿಸ್ತರಣೆಗೆ ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ ಶಿಫಾರಸ್ಸು ಸರಿಯಾಗಿದೆ.	
16	Superintending Executive Engineer's Recommendation	ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ ಶಿಫಾರಸ್ಸಿನಂತೆ ಕಾಲಾವಧಿ ವಿಸ್ತರಣೆ ಮಾಡಬಹುದಾಗಿರುತ್ತದೆ.	
17	Chief Engineers Recommendation		
18	Time Extension Granted		
19	Conditions imposed if any		

Asst. Engineer,
Project sub Division

Asst, Executive Engineer,
Project sub Division

Executive Engineer
Project Division

As Recommended by EE(PW)

EE(PW) EE in agreed

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು.

Scanned by CamScanner